COMPLETION REPORT

1. NAME OF WORK : **Improvements to roads & Drains at 10th Cross havnoor Layout road Cennecting to Diffence colony in Bagalagunte Ward no. 14**
2. Sanctioned Estimate No. & Date :
3. Head of account which is chargeable :
4. Entrustment order No. & DT : **EE/DS/WO/363/14-15, Dated: 31/03/2015**
5. Name of Beneficiaries : **K.R.I.D.L**
6a. Time stipulated for completion of work :
b. Delay in execution of work :
7. Measurement recorded in : M.B No. 3414/14-15
   Page No.
8. Check measurement of the Asst. : M.B No. 3414/14-15
   Exe. Eng. / Exe. Eng., On: : Page No.
9. Name of the office / official :
   Incharge of the work
10. a) Asst. Eng/Junior Eng. : **Sri. Manjunath .D.S**
    b) Asst. Exe. Engineer : **Sri. Rangaswamy .E**

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
20.00 Lakhs	1995727/-	—	4273/-

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

DOW 14

ASST. EXE. ENGINEER

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು